Name of Work: Construction and Development of roads and Drains at Nagenahalli Layout, Vinayaka Layout , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

EMB

"FIRST AND FINAL BILL"

Name of Work: Construction and Development of roads and Drains at Nagenahalli Layout, Vinayaka Layout , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

Measurement Recorded On: 09-10-20

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications						
	RCC Drain						
	Nagenahalli						
	From Sri Ram Sahana Appartment						
	RHS(From Main Rd)						
	Ch:0.00m to 30.00m	1	30.00	1.10	0.90	29.70	
	Ch:30.00m to 60.00m	1	30.00	1.10	0.90	29.70	
	Ch:60.00m to 90.00m	1	30.00	1.10	0.90	29.70	
	Ch:90.00m to 120.00m	1	30.00	1.10	0.90	29.70	
	Ch:120.00m to 147.00m	1	27.00	1.10	0.90	26.73	
	Ch:147.00m to 161.50m	1	14.50	1.10	0.90	14.36	
	Ch:161.50m to 191.50m	1	30.00	1.10	0.90	29.70	
	Ch:191.50m to 219.50m	1	28.00	1.10	0.90	27.72	
	Ch:219.50m to 227.00m **Gap**	1	7.50				
	Ch:227.00m to 252.00m **Gap**	1	25.00				
	Ch:252.00m to 265.70m	1	13.70	1.10	0.90	13.56	
	LHS(Dead End)						
	Ch:0.00m to 30.00m	1	30.00	1.10	0.90	29.70	
	Ch:30.00m to 60.00m C&FC	1	30.00	1.10	0.90	29.70	
	Ch:60.00m to 90.00m	1	30.00	1.10	0.90	29.70	
	Ch:90.00m to 118.70m	1	28.70	1.10	0.90	28.44	
	Ch:118.70m to 127.35m **Gap** A.E.E 9/10	1	8.65				
	Ch:127.35m to 157.35m	1	30.00	1.10	0.90	29.70	
	Ch:157.35m to 175.75m	1	18.40	1.10	0.90	18.22	
	Ch:175.75m to 190.45m	1	14.70	1.10	0.90	14.55	
	Ch:190.45m to 218.25m	1	27.80	1.10	0.90	27.52	
	Ch:218.25m to 221.95m	1	3.70	1.10	0.90	3.66	
	Ch:221.95m to 227.15m	1	5.20	1.10	0.90	5.15	
	Ch:227.15m to 230.05m	1	2.90	1.10	0.90	2.87	
	Ch:230.05m to 257.55m	1	27.50	1.10	0.90	27.23	
	Ch:257.55m to 261.45m	1	3.90	1.10	0.90	3.86	
	Ch:261.45m to 267.15m	1	5.70	1.10	0.90	5.64	
	Ch:267.15m to 270.15m	1	3.00	1.10	0.90	2.97	
	Ch:270.15m to 300.15m	1	30.00	1.10	0.90	29.70	

NEWZEN CONSULTANTS Bangalore — Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yuk. 2n)
Yelahanka, Bangalore

Asst. Exec. Engineer

Sl No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:300.15m to 330.15m	1	30.00	1.10	0.90	29.70	
	Ch:330.15m to 336.65m	1	6.50	1.10	0.90	6.44	
	Cross rd-1						
	RHS(From Culvert)						
	Ch:0.00m to 30.00m	1	30.00	1.10	1.00	33.00	
	Ch:30.00m to 47.00m	1	17.00	1.10	1.00	18.70	
	3rd Cross Rd						
	RHS(From Dead End)						
	Ch:0.00m to 23.50m	1	23.50	1.10	1.00	25.85	
	Gap						
	Ch:23.50m to 53.50m	1	30.00	1.10	1.00	33.00	
	Ch:53.50m to 56.70m	1	3.20	1.10	1.00	3.52	
	RCC Culvert						
	Sri Ram Sahana Appartment	1	9.50	1.50	1.00	14.25	
	3rd Cross Rd	1	5.90	1.50	1.00	8.85	
	Debris						
		1	4.00	2.00	0.30	2.40	
		1	3.00	3.00	0.30	2.70	
					Present Qty	**697.86**	**Cum**

C&FC

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yok. Zn)
Yelahanka, Bangalore

Consultant

Asst. Engineer

Asst. Exec. Engineer

Name of Work: Construction and Development of roads and Drains at Nagenahalli Layout, Vinayaka Layout , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

Measurement Recorded On: 16-10-20

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0 892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications						
RCC Drain						
Nagenahalli						
From Sri Ram Sahana Appartment						
RHS(From Main Rd)						
Ch:0.00m to 30.00m	1	30.00	1.10	0.15	4.95	
Ch:30.00m to 60.00m	1	30.00	1.10	0.15	4.95	
Ch:60.00m to 90.00m	1	30.00	1.10	0.15	4.95	
Ch:90.00m to 120.00m	1	30.00	1.10	0.15	4.95	
Ch:120.00m to 147.00m	1	27.00	1.10	0.15	4.46	
Ch:147.00m to 161.50m	1	14.50	1.10	0.15	2.39	
Ch:161.50m to 191.50m	1	30.00	1.10	0.15	4.95	
Ch:191.50m to 219.50m	1	28.00	1.10	0.15	4.62	
Ch:219.50m to 227.00m **Gap**	1	7.50				
Ch:227.00m to 252.00m **Gap**	1	25.00				
Ch:252.00m to 265.70m	1	13.70	1.10	0.15	2.26	
LHS(Dead End)						
Ch:0.00m to 30.00m	1	30.00	1.10	0.15	4.95	
Ch:30.00m to 60.00m	1	30.00	1.10	0.15	4.95	
Ch:60.00m to 90.00m C&C	1	30.00	1.10	0.15	4.95	
Ch:90.00m to 118.70m	1	28.70	1.10	0.15	4.74	
Ch:118.70m to 127.35m **Gap**	1	8.65				
Ch:127.35m to 157.35m	1	30.00	1.10	0.15	4.95	
Ch:157.35m to 175.75m	1	18.40	1.10	0.15	3.04	
Ch:175.75m to 190.45m	1	14.70	1.10	0.15	2.43	
Ch:190.45m to 218.25m	1	27.80	1.10	0.15	4.59	
Ch:218.25m to 221.95m	1	3.70	1.10	0.15	0.61	
Ch:221.95m to 227.15m	1	5.20	1.10	0.15	0.86	
Ch:227.15m to 230.05m	1	2.90	1.00	0.15	0.44	
Ch:230.05m to 257.55m	1	27.50	1.10	0.15	4.54	
Ch:257.55m to 261.45m	1	3.90	1.10	0.15	0.64	
Ch:261.45m to 267.15m	1	5.70	1.10	0.15	0.94	
Ch:267.15m to 270.15m	1	3.00	1.10	0.15	0.50	

A.E.E

KEWZEN CONSULTANT Bangalore
Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP)
Asst. Exe. Engineer,
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Ch:270.15m to 300.15m	1	30.00	1.10	0.15	4.95	
Ch:300.15m to 330.15m	1	30.00	1.10	0.15	4.95	
Ch:330.15m to 336.65m	1	6.50	1.10	0.15	1.07	
Cross rd-1						
RHS(From Culvert)						
Ch:0.00m to 30.00m	1	30.00	1.00	0.15	4.50	
Ch:30.00m to 47.00m	1	17.00	1.00	0.15	2.55	
3rd Cross Rd						
RHS(From Dead End)						
Ch:0.00m to 23.50m	1	23.50	1.00	0.15	3.53	
Gap						
Ch:23.50m to 53.50m	1	30.00	1.00	0.15	4.50	
Ch:53.50m to 56.70m	1	3.20	1.00	0.15	0.48	
RCC Culvert						
Sri Ram Sahana Appartment	1	9.50	1.50	0.15	2.14	
3rd Cross Rd	1	5.90	1.50	0.15	1.33	
				Total Qty	**111.57**	**Cum**

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Vnk. Zn)
Yelahanka, Bangalore

NEWZEN CONSULTANT Bangalore
Consultant

Asst. Engineer

Asst. Exec. Engineer,

me of Work: Construction and Development of roads and Drains at Nagenahalli Layout, Vinayaka /out , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

Date of Pre-Measurement : 23-10-20 to 30-10-20

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications.						
Nagenahalli						
From Sri Ram Sahana Appartment						
RHS(From Main Rd)						
Total Drain length=233.2m						
Main bar 10mm dia bar @ 115mm						
0.61kg/mtr						
No of U-bar=2027.00Nos	2027	2.18		0.61	2658.41	
Distribution bar						
Distribution bar 10mm dia @ 160mm						
0.61kg/mtr	13	233.20		0.61	1849.28	
LHS(Dead End)						
Total Drain length=328.00m						
Main bar 10mm dia bar @ 115mm						
0.61kg/mtr						
No of U-bar=2852.00Nos	2852	2.10		0.61	3653.41	
Distribution bar						
Distribution bar 10mm dia @ 160mm						
0.61kg/mtr	13	328.00		0.61	2601.04	
Cross rd-1						
RHS(From Culvert)						
Total Drain length=40.0m						
Main bar 10mm dia bar @ 115mm						
0.61kg/mtr						
No of U-bar=408.00Nos	408	2.10		0.61	522.65	
Distribution bar						
Distribution bar 10mm dia @ 160mm						
0.61kg/mtr	13	47.00		0.61	372.71	
3rd Cross Rd						
RHS(From Dead End)						
Total Drain length=56.7m						
Main bar 10mm dia bar @ 115mm						
0.61kg/mtr						
No of U-bar=486.00Nos	486	2.10		0.61	622.57	

A.E.E

NEWZEN CONSULTANT * Bangalore * Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ward No. 2)
Asst. Executive Engineer,
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Distribution bar						
Distribution bar 10mm dia @ 160mm						
0.61kg/mtr						
Culvert	13	56.70		0.61	449.63	
Total Culvert length=15.40m						
Main bar 12mm dia bar @ 150mm						
0.89kg/mtr, Double mat						
No of U-bar=220.00Nos	220	2.50		0.89	489.50	
Distribution bar						
Distribution bar 10mm dia @200mm						
0.61kg/mtr, Double mat	26	15.40		0.61	244.24	
					13463.44	Kgs
				Present Qty	**13.46**	**Ton**

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

NEWZEN CONSULTANT * Bangalore *

Consultant

Assistant Engineer

Asst. Executive Engineer,

ıe of Work: Construction and Development of roads and Drains at Nagenahalli Layout, Vinayaka ɔut , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

Date of Measurement : 03-12-20

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2						
For Kerb Stone						
Nagenahalli						
From Sri Ram Sahana Appartment						
RHS(From Main Rd)						
Ch:0.00m to 30.00m	1	30.00	0.20	0.10	0.60	
Ch:30.00m to 60.00m	1	30.00	0.20	0.10	0.60	
Ch:60.00m to 90.00m	1	30.00	0.20	0.10	0.60	
Ch:90.00m to 120.00m	1	30.00	0.20	0.10	0.60	
Ch:120.00m to 147.00m	1	27.00	0.20	0.10	0.54	
Ch:147.00m to 161.50m	1	14.50	0.20	0.10	0.29	
Ch:161.50m to 191.50m	1	30.00	0.20	0.10	0.60	
Ch:191.50m to 219.50m	1	28.00	0.20	0.10	0.56	
Ch:219.50m to 227.00m **Gap**	1	7.50				
Ch:227.00m to 252.00m **Gap**	1	25.00				
Ch:252.00m to 265.70m	1	13.70	0.20	0.10	0.27	
LHS(Dead End)						
Ch:0.00m to 30.00m	1	30.00				
Ch:30.00m to 60.00m	1	24.00	0.20	0.10	0.48	
Ch:60.00m to 90.00m	1	30.00	0.20	0.10	0.60	
Ch:90.00m to 118.70m	1	28.70	0.20	0.10	0.57	
Ch:118.70m to 127.35m **Gap**	1	8.65				
Ch:127.35m to 157.35m	1	30.00	0.20	0.10	0.60	
Ch:157.35m to 175.75m	1	18.40	0.20	0.10	0.37	
Ch:175.75m to 190.45m	1	14.70	0.20	0.10	0.29	
Ch:190.45m to 218.25m	1	27.80	0.20	0.10	0.56	
Ch:218.25m to 221.95m	1	3.70	0.20	0.10	0.07	
Ch:221.95m to 227.15m	1	5.20	0.20	0.10	0.10	
Ch:227.15m to 230.05m	1	2.90	0.20	0.10	0.06	
Ch:230.05m to 257.55m	1	27.50	0.20	0.10	0.55	
Ch:257.55m to 261.45m	1	3.90	0.20	0.10	0.08	
Ch:261.45m to 267.15m	1	5.70	0.20	0.10	0.11	

NEWZEN CONSULTANT Bangalore

Consultant

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison

Asst. Executive Engineer,
Yelahanka, Bangalore

Ch:267.15m to 270.15m	1	3.00	0.20	0.10	0.06	
Ch:270.15m to 300.15m	1	30.00	0.20	0.10	0.60	
Ch:300.15m to 330.15m	1	30.00	0.20	0.10	0.60	
Ch:330.15m to 336.65m	1	6.50	0.20	0.10	0.13	
Cross rd-1						
RHS(From Culvert)						
Ch:0.00m to 30.00m	1	30.00	0.20	0.10	0.60	
Ch:30.00m to 47.00m	1	17.00	0.20	0.10	0.34	
3rd Cross Rd						
RHS(From Dead End)						
Ch:0.00m to 23.50m	1	23.50	0.20	0.10	0.47	
Gap						
Ch:23.50m to 53.50m	1	18.00	0.20	0.10	0.36	
Ch:53.50m to 56.70m	1	3.20				
				Present Qty	**12.27**	**Cum**

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

for Consultant

Assistant Engineer

Asst. Executive Engineer,

ne of Work: Construction and Development of roads and Drains at Nagenahalli Layout, Vinayaka out , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

urement Recorded On: 01-01-21

m o	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
)	KSRRB M300-13. Excavation for roadway in hard rock (requiring blasting) by drilling, blasting and breaking, trimming of bottom and side slopes in accordance with requirements of lines, grades and cross sections, loading and stacking at site of cut road with a lead of 1.00 km and complete as per specifications. (Excavated rock credited to contractor) MORTH Specification No. 301						
	Asphalt Road						
	Nagenahalli						
	From Sri Ram Sahana Appartment						
	Ch:0.00m to 30.00m	1	30.00	(10.00 + 9.80)/2	0.25	74.25	
	Ch:30.00m to 60.00m	1	30.00	(9.80 + 9.70)/2	0.25	73.13	
	Ch:60.00m to 67.50m	1	7.50	(5.40 + 9.70)/2	0.25	14.16	
	Ch:67.50m to 74.50m	1	7.00	(6.90 + 6.90)/2	0.25	12.08	
	Ch:74.50m to 101.40m	1	26.90	(9.90 + 9.70)/2	0.25	65.91	
	Ch:101.40m to 107.30m	1	5.90	(6.80 + 6.70)/2	0.25	9.96	
	Ch:107.30m to 135.90m	1	28.60	(9.60 + 9.70)/2	0.25	69.00	
	Ch:135.90m to 160.30m	1	24.40	(9.90 + 9.90)/2	0.25	60.39	
	Ch:160.30m to 190.30m	1	30.00	(9.90 + 9.90)/2	0.25	74.25	
	Ch:190.30m to 197.20m	1	6.90	(9.90 + 9.90)/2	0.25	17.08	
	Ch:197.20m to 206.00m	1	8.80	(9.90 + 9.90)/2	0.25	21.78	
	Ch:206.00m to 219.40m	1	13.40	(9.90 + 9.90)/2	0.25	33.17	
	Ch:219.40m to 227.30m	1	7.90	(9.90 + 9.40)/2	0.25	19.06	
	Ch:227.30m to 257.30m	1	30.00	(9.70 + 9.90)/2	0.25	73.50	
	Ch:257.00m to 266.30m	1	9.00	(9.90 + 9.00)/2	0.25	21.26	

A.E.E 02

NEWZEN CONSULTANT K.R Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
Asst. Exec. Engineer,
Yelahanka, Bangalore.

	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Ch:0.00m to 30.00m	2	30.00	1.25 + 1.00 / 2	0.20	13.50	
	Ch:30.00m to 60.00m	2	30.00	1.00 + 1.20 / 2	0.20	13.20	
	Ch:60.00m to 90.00m	2	30.00	1.20 + 1.10 / 2	0.20	13.80	
	Ch:90.00m to 91.00m	2	1.00	1.10 + 0.80 / 2	0.20	0.38	
	3rd Main Rd(LHS)						
	Ch:0.00m to 30.00m	2	30.00	1.05 + 1.20 / 2	0.20	13.50	
	Ch:30.00m to 60.00m	2	30.00	1.20 + 1.20 / 2	0.20	14.40	
	Ch:60.00m to 82.00m	2	22.00	1.20 + 1.15 / 2	0.20	10.34	
	2nd Main Rd(RHS)						
	Ch:0.00m to 30.00m	2	30.00	0.90 + 1.15 / 2	0.20	12.30	
	Ch:30.00m to 60.00m	2	30.00	1.15 + 1.20 / 2	0.20	14.10	
	Ch:60.00m to 90.00m	2	30.00	1.20 + 1.10 / 2	0.20	13.80	
	Ch:90.00m to 120.00m	2	30.00	1.10 + 1.15 / 2	0.20	13.50	
	Ch:120.00m to 122.00m	2	2.00	1.15 + 1.00 / 2	0.20	0.86	
	2nd Main Rd(LHS)						
	Ch:0.00m to 30.00m	2	30.00	0.95 + 1.00 / 2	0.20	11.70	
	Ch:30.00m to 60.00m	2	30.00	1.00 + 1.20 / 2	0.20	13.20	
	Ch:60.00m to 90.00m	2	30.00	1.20 + 1.10 / 2	0.20	13.80	
	Ch:90.00m to 91.00m	2	17.00	1.10 + 1.20 / 2	0.20	7.82	
					Present Qty	**1045.76**	**Cum**

C&FC
A.E.E 10/202

NEWZEN CONSULTANT Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yak. Zone)
Asst. Exec. Engineer,
Yelahanka, Bangalore

of Work: Construction and Development of roads and Drains at Nagenahalli Layout, Vinayaka t , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

ement Recorded On: 15-02-21, 18-02-21

	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.						
	Asphalt Road						
	Nagenahalli						
	From Sri Ram Sahana Appartment						
	Ch:0.00m to 30.00m	1	30.00	(10.00 + 9.80)/2		297.00	
	Ch:30.00m to 60.00m	1	30.00	(9.80 + 9.70)/2		292.50	
	Ch:60.00m to 67.50m	1	7.50	(5.40 + 9.70)/2		56.63	
	Ch:67.50m to 74.50m	1	7.00	(6.90 + 6.90)/2		48.30	
	Ch:74.50m to 101.40m	1	26.90	(9.90 + 9.70)/2		263.62	
	Ch:101.40m to 107.30m	1	5.90	(6.80 + 6.70)/2		39.83	
	Ch:107.30m to 135.90m	1	28.60	(9.60 + 9.70)/2		275.99	
	Ch:135.90m to 160.30m	1	24.40	(9.90 + 9.90)/2		241.56	
	Ch:160.30m to 190.30m	1	30.00	(9.90 + 9.90)/2		297.00	
	Ch:190.30m to 197.20m	1	6.90	(9.90 + 9.90)/2		68.31	
	Ch:197.20m to 206.00m	1	8.80	(9.90 + 9.90)/2		87.12	
	Ch:206.00m to 219.40m	1	13.40	(9.90 + 9.90)/2		132.66	
	Ch:219.40m to 227.30m	1	7.90	(9.90 + 9.40)/2		76.24	
	Ch:227.30m to 257.30m	1	30.00	(9.70 + 9.90)/2		294.00	
	Ch:257.00m to 266.30m	1	9.00	(9.90 + 9.00)/2		85.05	

C&Fc

A.E.E

NEWIZEN CONSULTANT Bangalore

Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP/YNK. Zn)
Asst. Exec. Engineer,
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Ch:0.00m to 30.00m	2	30.00	1.25 + 1.00 / 2		67.50	
Ch:30.00m to 60.00m	2	30.00	1.00 + 1.20 / 2		66.00	
Ch:60.00m to 90.00m	2	30.00	1.20 + 1.10 / 2		69.00	
Ch:90.00m to 91.00m	2	1.00	1.10 + 0.80 / 2		1.90	
3rd Main Rd(LHS)						
Ch:0.00m to 30.00m	2	30.00	1.05 + 1.20 / 2		67.50	
Ch:30.00m to 60.00m	2	30.00	1.20 + 1.20 / 2		72.00	
Ch:60.00m to 82.00m	2	22.00	1.20 + 1.15 / 2		51.70	
2nd Main Rd(RHS)						
Ch:0.00m to 30.00m	2	30.00	0.90 + 1.15 / 2		61.50	
Ch:30.00m to 60.00m	2	30.00	1.15 + 1.20 / 2		70.50	
Ch:60.00m to 90.00m	2	30.00	1.20 + 1.10 / 2		69.00	
Ch:90.00m to 120.00m	2	30.00	1.10 + 1.15 / 2		67.50	
Ch:120.00m to 122.00m	2	2.00	1.15 + 1.00 / 2		4.30	
2nd Main Rd(LHS)						
Ch:0.00m to 30.00m	2	30.00	0.95 + 1.00 / 2		58.50	
Ch:30.00m to 60.00m	2	30.00	1.00 + 1.20 / 2		66.00	
Ch:60.00m to 90.00m	2	30.00	1.20 + 1.10 / 2		69.00	
Ch:90.00m to 91.00m	2	17.00	1.10 + 1.20 / 2		39.10	
				Present Qty	**4448.03**	**Sqm**

C&F

A.E.E 18/2

EWZEN CONSULTANT

Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ext. Zone)
Asst. Exec. Engineer,
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
3rd Cross Rd						
Ch:0.00m to 30.00m	1	30.00	(6.30 + 5.10)/2		171.00	
Ch:30.00m to 60.00m	1	30.00	(5.10 + 6.00)/2		166.50	
Vinayaka Layout						
1st Main Rd						
Ch:0.00m to 30.00m	1	30.00	(6.80 + 5.50)/2		184.50	
Ch:30.00m to 60.00m	1	30.00	(5.50 + 5.70)/2		168.00	
Ch:60.00m to 72.30m	1	12.30	(5.70 + 5.20)/2		67.04	
Ch:72.30m to 91.40m	1	19.10	(7.10 + 7.00)/2		134.66	
Ch:91.40m to 121.40m	1	30.00	(4.50 + 6.10)/2		159.00	
Ch:121.40m to 132.80m	1	11.40	(6.10 + 6.20)/2		70.11	
5th Main Rd						
Ch:0.00m to 30.00m	1	30.00	(5.20 + 5.40)/2		159.00	
Ch:30.00m to 60.00m C&Fc	1	30.00	(5.40 + 6.10)/2		172.50	
Ch:60.00m to 90.00m	1	30.00	(6.10 + 5.30)/2		171.00	
Ch:90.00m to 118.90m A.E.E 22/02	1	28.90	(5.30 + 6.20)/2		166.18	
4th Main Rd(RHS)						
Ch:0.00m to 30.00m	1	30.00	(6.00 + 6.20)/2		183.00	
Ch:30.00m to 60.00m	1	30.00	(6.20 + 7.00)/2		198.00	
Ch:60.00m to 89.40m	1	29.40	(7.00 + 5.70)/2		186.69	
4th Main Rd(LHS)						
Ch:0.00m to 30.00m	1	30.00	(6.00 + 5.70)/2		175.50	
Ch:30.00m to 60.00m	1	30.00	(5.70 + 5.60)/2		169.50	
Ch:60.00m to 66.20m	1	6.20	(5.60 + 5.60)/2		34.72	
3rd Main Rd(RHS)						

Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Unit: Zn)
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Ch:0.00m to 30.00m	1	30.00	7.00 + 4.80 / 2		177.00	
Ch:30.00m to 60.00m	1	30.00	4.80 + 5.70 / 2		157.50	
Ch:60.00m to 90.00m	1	30.00	5.70 + 5.40 / 2		166.50	
Ch:90.00m to 91.00m	1	1.00	5.40 + 5.40 / 2		5.40	
3rd Main Rd(LHS)						
Ch:0.00m to 30.00m	1	30.00	6.30 + 5.80 / 2		181.50	
Ch:30.00m to 60.00m	1	30.00	5.80 + 5.90 / 2		175.50	
Ch:60.00m to 82.00m	1	22.00	5.90 + 5.30 / 2		123.20	
2nd Main Rd(RHS)						
Ch:0.00m to 30.00m	1	30.00	5.20 + 4.70 / 2		148.50	
Ch:30.00m to 60.00m	1	30.00	4.70 + 5.50 / 2		153.00	
Ch:60.00m to 90.00m	1	30.00	5.50 + 5.60 / 2		166.50	
Ch:90.00m to 120.00m	1	30.00	5.60 + 5.40 / 2		165.00	
Ch:120.00m to 122.00m	1	2.00	5.40 + 5.30 / 2		10.70	
2nd Main Rd(LHS)						
Ch:0.00m to 30.00m	1	30.00	5.30 + 5.20 / 2		157.50	
Ch:30.00m to 60.00m	1	30.00	5.20 + 5.20 / 2		156.00	
Ch:60.00m to 90.00m	1	30.00	5.20 + 7.10 / 2		184.50	
Ch:90.00m to 91.00m	1	17.00	7.10 + 5.80 / 2		109.65	
				Present Qty	**7530.63**	**Sqm**

CQFC

A.E.E 22/02

NEWZEN CONSULTANT Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk. Zn)
Asst. Exec. Engineer,
Yelahanka, Bangalore

e of Work: Construction and Development of roads and Drains at Nagenahalli Layout, ca Layout , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
RRB 300-1 Earthwork excavation by manual means for roads, drains & similar works in inary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled itly after breaking of clods complete as per specifications								
de Premeasurement page no.					697 86			
				Present Qty	**697.86**	**Cum**	**225.94**	**157675.00**
RB 4-1 2 Providing and laying in position plain cement concrete of Mix 1 3 6 with OPC @ 0kgs, with 40mm and down size graded granite metal coarse aggregates @0 892cum and fine gregates @ 0 465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 s. thick, well compacted, in foundation including cost of all materials, labour, HOM curing mplete as per specifications								
de Premeasurement page no.					111 57			
				Present Qty	**111.57**	**Cum**	**5778.17**	**644697.00**
oviding and laying plain/reinforced cement concrete for side drains using M20 nominal mix ncrete with OPC at 300 kgs with 20mm and down size granite metal coarse aggregates at 0 69 m and fine aggregates at 0 43 cum machine mixed, well compacted for walls and bottom cluding centering, shuttering, cost of materials, HOM of machinery, curing etc., complete cluding cost of steel as per MORTH specification No. 1500, 1700, 2200 including cost of aterials, labour, HOM complete as per specifications								
ide Premeasurement page no.					220 43			
				Present Qty	**220.43**	**Cum**	**7420.17**	**1635609.00**
SRRB M2200-6 Providing T M T steel reinforcement for R C C work including straightening, itting, bending, hooking, placing in position, lapping and/or welding wherever required, tying ith binding wire and anchoring to the adjoining members wherever necessary complete as per sign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM mplete as per specification								
ide Premeasurement page no.					13 46			
				Present Qty	**13.46**	**Tn**	**75907.17**	**1021972.00**
SRB 4-1 6 , Providing and laying in position plain cement concrete of Mix 1 2 4 with OPC @ 40kgs, with 20mm and down size graded granite metal coarse aggregates @ 0 878 cum and fine ggregtes @ 0 53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well ompacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing omplete as per specifications Specification No. KBS 4 1, 4 2								
ide Premeasurement page no.					12 27			
				Present Qty	**12.27**	**Cum**	**6031.81**	**74035.00**
SRRB M300-13 Excavation for roadway in hard rock (requiring blasting) by drilling, blasting nd breaking, trimming of bottom and side slopes in accordance with requirements of lines, grades nd cross sections, loading and stacking at site of cut road with a lead of 1 00 km and complete as er specifications (Excavated rock credited to contractor) MORTH Specification No. 301								
Vide Premeasurement page no.					1045 76			
				Present Qty	**1045.76**	**Cum**	**65.81**	**68822.00**
Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications								
Vide Premeasurement page no.					667 20			
				Present Qty	**667.20**	**Cum**	**2093.67**	**1396905.00**

Name of Work: Construction and Development of roads and Drains at genahalli Layout, Vinayaka Layout , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

surement Recorded On: 20-01-21

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc								
Top Covering Slab								
Nagenahalli								
From Sri Ram Sahana Appartment								
RHS(From Main Rd)								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 60.00m	1	30.00	0.90		27.00			
Ch:60.00m to 90.00m	1	30.00	0.90		27.00			
Ch:90.00m to 120.00m	1	30.00	0.90		27.00			
Ch:120.00m to 147.00m	1	27.00	0.90		24.30			
Ch:147.00m to 161.50m	1	14.50	0.90		13.05			
Ch:161.50m to 191.50m	1	30.00	0.90		27.00			
Ch:191.50m to 219.50m	1	28.00	0.90		25.20			
Ch:219.50m to 227.00m **Gap**	1	7.50						
Ch:227.00m to 252.00m **Gap**	1	25.00						
Ch:252.00m to 265.70m	1	13.70	0.90		12.33			
LHS(Dead End)								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 60.00m	1	30.00	0.90		27.00			
Ch:60.00m to 90.00m	1	30.00	0.90		27.00			
Ch:90.00m to 118.70m	1	28.70	0.90		25.83			
Ch:118.70m to 127.35m **Gap**	1	8.65						
Ch:127.35m to 157.35m	1	30.00	0.90		27.00			
Ch:157.35m to 175.75m	1	18.40	0.90		16.56			
Ch:175.75m to 190.45m	1	14.70	0.90		13.23			
Ch:190.45m to 218.25m	1	27.80	0.90		25.02			
Ch:218.25m to 221.95m	1	3.70	0.90		3.33			
Ch:221.95m to 227.15m	1	5.20	0.90		4.68			
Ch:227.15m to 230.05m	1	2.90	0.90		2.61			
Ch:230.05m to 257.55m	1	27.50	0.90		24.75			
Ch:257.55m to 261.45m	1	3.90	0.90		3.51			
Ch:261.45m to 267.15m	1	5.70	0.90		5.13			
Ch:267.15m to 270.15m	1	3.00	0.90		2.70			

A.E.E

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yhk Zn)
Asst. Exec. Engineer,
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:270.15m to 300.15m	1	30.00	0.90		27.00			
Ch:300.15m to 330.15m	1	30.00	0.90		27.00			
Ch:330.15m to 336.65m	1	6.50	0.90		5.85			
Deduct Bs Slab Infront Of House								
	-1	10.75	0.90		-9.68			
Cross rd-1								
RHS(From Culvert)								
Ch:0.00m to 30.00m	1	30.00	0.90		27.00			
Ch:30.00m to 47.00m	1	17.00	0.90		15.30			
3rd Cross Rd								
RHS(From Dead End)								
Ch:0.00m to 23.50m	1	23.50	0.90		21.15			
Gap								
Ch:23.50m to 53.50m	1	30.00	0.90		27.00			
Ch:53.50m to 56.70m	1	3.20	0.90		2.88			
				Present Qty	**588.74**	**Sqm**	**2452.68**	**1443979.00**

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP York. Zn)
Yelahanka, Bangalore

NEWZEN CONSULTANT
Consultant

Asst. Engineer

Asst. Exec. Engineer,

me of Work: Construction and Development of roads and Drains at Nagenahalli yout, Vinayaka Layout , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

urement Recorded On: 10-02-21

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation								
For Kerb Stone								
Nagenahalli								
From Sri Ram Sahana Appertment								
RHS(From Main Rd)								
Ch:0.00m to 30.00m	1	30.00			30.00			
Ch:30.00m to 60.00m	1	30.00			30.00			
Ch:60.00m to 90.00m	1	30.00			30.00			
Ch:90.00m to 120.00m	1	30.00			30.00			
Ch:120.00m to 147.00m	1	27.00			27.00			
Ch:147.00m to 161.50m	1	14.50			14.50			
Ch:161.50m to 191.50m	1	30.00			30.00			
Ch:191.50m to 219.50m	1	28.00			28.00			
Ch:219.50m to 227.00m **Gap**	1	7.50						
Ch:227.00m to 252.00m **Gap**	1	25.00						
Ch:252.00m to 265.70m	1	13.70			13.70			
LHS(Dead End)								
Ch:0.00m to 30.00m	1	30.00						
Ch:30.00m to 60.00m	1	24.00			24.00			
Ch:60.00m to 90.00m	1	30.00			30.00			
Ch:90.00m to 118.70m	1	28.70			28.70			
Ch:118.70m to 127.35m **Gap**	1	8.65						
Ch:127.35m to 157.35m	1	30.00			30.00			
Ch:157.35m to 175.75m	1	18.40			18.40			
Ch:175.75m to 190.45m	1	14.70			14.70			
Ch:190.45m to 218.25m	1	27.80			27.80			
Ch:218.25m to 221.95m	1	3.70			3.70			
Ch:221.95m to 227.15m	1	5.20			5.20			
Ch:227.15m to 230.05m	1	2.90			2.90			
Ch:230.05m to 257.55m	1	27.50			27.50			
Ch:257.55m to 261.45m	1	3.90			3.90			

NEWZEN CONSULTANT Bangalore
Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP) Dist. Zn)
Yelahanka, Bangalore
Asst. Exec. Engineer,

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:261.45m to 267.15m	1	5.70			5.70			
Ch:267.15m to 270.15m	1	3.00			3.00			
Ch:270.15m to 300.15m	1	30.00			30.00			
Ch:300.15m to 330.15m	1	30.00			30.00			
Ch:330.15m to 336.65m	1	6.50			6.50			
Cross rd-1								
RHS(From Culvert)								
Ch:0.00m to 30.00m	1	30.00			30.00			
Ch:30.00m to 47.00m	1	17.00			17.00			
3rd Cross Rd								
RHS(From Dead End)								
Ch:0.00m to 23.50m	1	23.50			23.50			
Gap								
Ch:23.50m to 53.50m	1	18.00			18.00			
Ch:53.50m to 56.70m	1	3.20			0.00			
					613.70	**M**		
				Present Qty	**1364.00**	**Nos**	**453.89**	**619106.00**

A.E.E

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

NEWZEN CONSULTANT * Bangalore
Consultant

Asst. Engineer

Asst. Exec. Engineer,

Name of Work: Construction and Development of roads and Drains at agenahalli Layout, Vinayaka Layout , Balaji Layout Main and Cross roads and Surrounding areas in Ward no-02 of Yelahanka sub Division.

Detailed Measurements

asurement Recorded On: 26-02-21

n o	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
5	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with								
	Asphalt Road								
	Nagenahalli								
	From Sri Ram Sahana Appartment								
	Ch:0.00m to 30.00m	1	30.00	(10.00 + 9.80)/2	0.04	11.88			
	Ch:30.00m to 60.00m	1	30.00	(9.80 + 9.70)/2	0.04	11.70			
	Ch:60.00m to 67.50m	1	7.50	(5.40 + 9.70)/2	0.04	2.27			
	Ch:67.50m to 74.50m	1	7.00	(6.90 + 6.90)/2	0.04	1.93			
	Ch:74.50m to 101.40m	1	26.90	(9.90 + 9.70)/2	0.04	10.54			
	Ch:101.40m to 107.30m	1	5.90	(6.80 + 6.70)/2	0.04	1.59			
	Ch:107.30m to 135.90m	1	28.60	(9.60 + 9.70)/2	0.04	11.04			
	Ch:135.90m to 160.30m	1	24.40	(9.90 + 9.90)/2	0.04	9.66			
	Ch:160.30m to 190.30m	1	30.00	(9.90 + 9.90)/2	0.04	11.88			
	Ch:190.30m to 197.20m	1	6.90	(9.90 + 9.90)/2	0.04	2.73			
	Ch:197.20m to 206.00m	1	8.80	(9.90 + 9.90)/2	0.04	3.48			
	Ch:206.00m to 219.40m	1	13.40	(9.90 + 9.90)/2	0.04	5.31			

A.E.E

04/05/2021

Contractor

NEWZEN CONSULTANT Bangalore — Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yhk. Zn)
Yelahanka, Bangalore

Asst. Exec. Engineer,

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:219.40m to 227.30m	1	7.90	9.90 + 9.40 / 2	0.04	3.05			
Ch:227.30m to 257.30m	1	30.00	9.70 + 9.90 / 2	0.04	11.76			
Ch:257.00m to 266.30m	1	9.00	9.90 + 9.00 / 2	0.04	3.40			
3rd Cross Rd								
Ch:0.00m to 30.00m	1	30.00	6.30 + 5.10 / 2	0.04	6.84			
Ch:30.00m to 60.00m	1	30.00	5.10 + 6.00 / 2	0.04	6.66			
Vinayaka Layout								
1st Main Rd								
Ch:0.00m to 30.00m	1	30.00	6.80 + 5.50 / 2	0.04	7.38			
Ch:30.00m to 60.00m	1	30.00	5.50 + 5.70 / 2	0.04	6.72			
Ch:60.00m to 72.30m	1	12.30	5.70 + 5.20 / 2	0.04	2.68			
Ch:72.30m to 91.40m	1	19.10	7.10 + 7.00 / 2	0.04	5.39			
Ch:91.40m to 121.40m	1	30.00	4.50 + 6.10 / 2	0.04	6.36			
Ch:121.40m to 132.80m	1	11.40	6.10 + 6.20 / 2	0.04	2.80			
5th Main Rd								
Ch:0.00m to 30.00m	1	30.00	5.20 + 5.40 / 2	0.04	6.36			
Ch:30.00m to 60.00m	1	30.00	5.40 + 6.10 / 2	0.04	6.90			
Ch:60.00m to 90.00m	1	30.00	6.10 + 5.30 / 2	0.04	6.84			
Ch:90.00m to 118.90m	1	28.90	5.30 + 6.20 / 2	0.04	6.65			
4th Main Rd(RHS)								
Ch:0.00m to 30.00m	1	30.00	6.00 + 6.20 / 2	0.04	7.32			
Ch:30.00m to 60.00m	1	30.00	6.20 + 7.00 / 2	0.04	7.92			
Ch:60.00m to 89.40m	1	29.40	7.00 + 5.70 / 2	0.04	7.47			
4th Main Rd(LHS)								

A.E.E

Contractor

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Yelahanka Asst. Executive Engineer,
(BBMP Yelk. Zn)
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:0.00m to 30.00m	1	30.00	(6.00 + 5.70)/2	0.04	7.02			
Ch:30.00m to 60.00m	1	30.00	(5.70 + 5.60)/2	0.04	6.78			
Ch:60.00m to 66.20m	1	6.20	(5.60 + 5.60)/2	0.04	1.39			
3rd Main Rd(RHS)								
Ch:0.00m to 30.00m	1	30.00	(7.00 + 4.80)/2	0.04	7.08			
Ch:30.00m to 60.00m	1	30.00	(4.80 + 5.70)/2	0.04	6.30			
Ch:60.00m to 90.00m	1	30.00	(5.70 + 5.40)/2	0.04	6.66			
Ch:90.00m to 91.00m	1	1.00	(5.40 + 5.40)/2	0.04	0.22			
3rd Main Rd(LHS)								
Ch:0.00m to 30.00m	1	30.00	(6.30 + 5.80)/2	0.04	7.26			
Ch:30.00m to 60.00m	1	30.00	(5.80 + 5.90)/2	0.04	7.02			
Ch:60.00m to 82.00m	1	22.00	(5.90 + 5.30)/2	0.04	4.93			
2nd Main Rd(RHS)								
Ch:0.00m to 30.00m	1	30.00	(5.20 + 4.70)/2	0.04	5.94			
Ch:30.00m to 60.00m	1	30.00	(4.70 + 5.50)/2	0.04	6.12			
Ch:60.00m to 90.00m	1	30.00	(5.50 + 5.60)/2	0.04	6.66			
Ch:90.00m to 120.00m	1	30.00	(5.60 + 5.40)/2	0.04	6.60			
Ch:120.00m to 122.00m	1	2.00	(5.40 + 5.30)/2	0.04	0.43			
2nd Main Rd(LHS)								
Ch:0.00m to 30.00m	1	30.00	(5.30 + 5.20)/2	0.04	6.30			
Ch:30.00m to 60.00m	1	30.00	(5.20 + 5.20)/2	0.04	6.24			
Ch:60.00m to 90.00m	1	30.00	(5.20 + 7.10)/2	0.04	7.38			
Ch:90.00m to 91.00m	1	17.00	(7.10 + 5.80)/2	0.04	4.39			
			Present Qty		**301.23**	**Cum**	**9130.04**	**2750199.00**

A.E.E

26/12/2014

Contractor

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer
Yelahanka Asst. Executive Engineer,
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:0.00m to 30.00m	2	30.00	0.10		7.50			
Ch:30.00m to 60.00m	2	30.00	0.10		7.50			
Ch:60.00m to 90.00m	2	30.00	0.10		7.50			
Ch:90.00m to 118.90m	2	28.90	0.10		7.23			
4th Main Rd(RHS)								
Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
Ch:60.00m to 89.40m	2	29.40	0.10		5.88			
4th Main Rd(LHS)								
Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
Ch:60.00m to 66.20m	2	6.20	0.10		1.24			
3rd Main Rd(RHS)								
Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
Ch:60.00m to 90.00m	2	30.00	0.10		6.00			
Ch:90.00m to 91.00m	2	1.00	0.10		0.20			
3rd Main Rd(LHS)								
Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
Ch:60.00m to 82.00m	2	22.00	0.10		4.40			
2nd Main Rd(RHS)								
Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
Ch:60.00m to 90.00m	2	30.00	0.10		6.00			
Ch:90.00m to 120.00m	2	30.00	0.10		6.00			
Ch:120.00m to 122.00m	2	2.00	0.10		0.40			
2nd Main Rd(LHS)								
Ch:0.00m to 30.00m	2	30.00	0.10		6.00			
Ch:30.00m to 60.00m	2	30.00	0.10		6.00			
Ch:60.00m to 90.00m	2	30.00	0.10		6.00			
Ch:90.00m to 91.00m	2	17.00	0.10		3.40			
		Present Qty			**253.02**	**Sqm**	**477.25**	**120754.00**
					Total			**13926533.00**
					GST 12%			**1671183.96**
					Grand Total			**15597716.96**

A.E.E

Contractor

NEWZEN CONSULTANT Bangalore
Consultant

Asst. Engineer

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk Zn)

CLIENT:
BRUHAT BANGALORE MAHANAGARA PALIKE

CONSULTANT:
NEWZEN CONSULTANTS BANGALORE
#13,10,MAIN 2nd CROSS,JNANAJYOTHI NAGAR,
JNANA BHARATHI, BANGALORE-560 056
PH-8792620231, E-mail:kumar.vinay631@gmail.com

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP) Yelx. Znl

Construction and Development of roads and cross roads and surrounding areas in ward no-02 of Yelahanka sub division

Drg. No.

Date
Rev. No

CLIENT: BRUHAT BANGALORE MAHANAGARA PALIKE

CONSULTANT: NEWZEN CONSULTANTS BANGALORE
#13,10,MAIN 2nd CROSS,JNANAJYOTHI NAGAR
JNANA BHARATHI, BANGALORE-560 056
PH-8792620231, E-mail:kumar.vinay631@gmail.com

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)

Executive Engineer

Construction and Development of roads and cross roads and surrounding areas in ward no-02 of Yelahanka sub division

Date

Dwg no.

Rev. NO